Klinge Corporation

PTI and Commissioni	ing Form for TCR-109 Dual System	
RECORD DATE:	TIME:	JOB #:
LOCATION:	TECHNICIAN NAME:	
ECCATION.	TECHNICIAN NAME.	
UNIT MODEL #:	CONTAINER #:	
SYSTEM 1 UNIT SERIAL #:	SYSTEM 2 UNIT SERIAL #:	
SYSTEM 1 CONTROL BOX SERIAL #:	SYSTEM 2 CONTROL BOX SERIAL #:	
NOTE: AT ANY POINT IN THE PROCEDURE, SHOULD THER	E BE A FAILURE OF THE UNIT TO OPERATE PROPERLY, P	LEASE
REFER TO THE MANUAL.		
NOTE: START BOTH UNITS TO CONDUCT OPERATIONAL T	ESTING. TEST SYSTEM 1 FIRST, THEN AT SWITCHOVER T	O SYSTEM 2
CONDUCT ANY NECESSARY OPERATION TESTING FOR TH	HAT SYSTEM.	

System 1 General Inspection:	
Check the unit and control box that the hold-down bolts as well as pipe connections are not loose.	
Visually inspect the unit and control box for physical damage. Remove covers or internal viewing.	
Inspect power cable and component cables for signs of damage.	
Check condenser coil for cleanliness and clean if required.	
Check for signs of glycol and refrigerant leaks and address as needed.	
Check the glycol sight glass (PVC inlet hose) at the unit to ensure that the glycol can be easily seen. If the tubes are cloudy or not able to easily see through the tube should be replaced.	
For Non-Pressurized systems, check the glycol level in the expansion reservoir, it should be 1/2 - 3/4 full at ambient temperature. For Pressurized systems refer to manual for glycol level checking.	

System 2 General Inspection:	
Check the unit and control box that the hold-down bolts as well as pipe connections are not loose.	
Visually inspect the unit and control box for physical damage. Remove unit covers for internal viewing.	
Inspect power cable and component cables for signs of damage.	
Check condenser coil for cleanliness and clean if required.	
Check for signs of glycol and refrigerant leaks and address as needed.	
Check the glycol sight glass (PVC inlet hose) at the unit to ensure that the glycol can be easily seen. If the tubes are cloudy or not able to easily see through the tube should be replaced.	
For Non-Pressurized systems, check the glycol level in the expansion reservoir, it should be 1/2 - 3/4 full at ambient temperature. For Pressurized systems refer to manual for glycol level checking.	

System 1 Operational Check:			Check if OK	
Connect Main power plug to power source.				
Measure and record voltage and frequency of power source. Volts:			Hertz:	
Open the electrical control box and inspect to ensure secured.	that all connections are tight and the electrical co	mponents are	properly	
Check that circuit breaker (CB-1) is set to the appropriate setting based on unit configuration.	Standard Unit = 9 Amps With 6 kW Heater Module = 12 Amps With 12 kW Heater Module = 25 Amps			
Start the Refrigeration Unit and perform a Function Te Please note that since you are starting only System 1 2 is not currently turned and there is system communi	, you will be receiving an "A42" alarm. The reaso	n for this alarm	is that Systen	1
Confirm function test completed properly without error	and unit continues to normal operation.			
Set the set point 5 degrees colder than current tank to	emperature.			
Record current Cargo Temperature				
Record current Glycol Temperature				
Measure and record, Compressor current draw	Normal Amperage 3.5 – 6.0 Amps	L1:	L2:	L3:
Measure and record, Condenser Motor current draw	Normal Amperage 1.5 – 2.5 Amps	L1:	L2:	L3:
Measure and record, Glycol Pump current draw	Normal Amperage 0.5 – 2.5 Amps	L1:	L2:	L3:
Measure and record, Heater current draw	Normal Amperage 6 kW: 6.0 – 8.0 Amps Normal Amperage 12 kW: 13.0 – 16.0 Amps	L1:	L2:	L3:

Check oil level in the compressor sight glass after 20 minutes of running time. The level should be ½ to ¾.	
Check the refrigerant level in the coil receiver sight glass, it should between the upper and lower sight glasses.	
Check both of the moisture indicators on the coil receiver for "Dry" indication (Green in color).	
Check the flow in the glycol sight glass at the pump inlet for bubbles. If excessive bubbles are present vent the system of air or add additional glycol.	
Check the current Cargo Temperature and Glycol Temperature against the previously recorded temperatures to ensure proper cooling. Please note that since the tank is empty or has a large product mass the Cargo Temperature may not have reduced much.	
Turn off System 1.	

System 2 Operational Check:		Check if OK		
Open the electrical control box and inspect to ensure secured.	that all connections are tight and the electrical co	mponents	are properly	
Check that circuit breaker (CB-1) is set to the	Standard Unit = 9 Amps			
appropriate setting based on unit configuration.	With 6 kW Heater Module = 12 Amps			
	With 12 kW Heater Module = 25 Amps			
Start the Refrigeration Unit and perform a Function To				
Please note that since you are starting only System 2 1 is not currently turned and there is system commun		n for this a	arm is that Syst	em
Confirm function test completed properly without erro	r and unit continues to normal operation.			
Set the set point 5 degrees colder than current tank t	emperature.			
Record current Cargo Temperature				
Record current Glycol Temperature				
Measure and record, Compressor current draw	Normal Amperage 4.0 – 6.0 Amps	L1:	L2:	L3:
Measure and record, Condenser Motor current draw	Normal Amperage 1.5 – 2.5 Amps	L1:	L2:	L3:
Measure and record, Glycol Pump current draw	Normal Amperage 0.5 – 2.5 Amps	L1:	L2:	L3:
Measure and record, Heater current draw	Normal Amperage 6 kW: 6.0 – 8.0 Amps Normal Amperage 12 kW: 13.0 – 16.0 Amps	L1:	L2:	L3:
Check oil level in the compressor sight glass after 2	0 minutes of running time. The level should be $\frac{1}{2}$	to 3/4.	•	
Check the refrigerant level in the coil receiver sight	glass, it should between the upper and lower s	sight glass	es.	
Check both of the moisture indicators on the coil rece	eiver for "Dry" indication (Green in color).			
Check the flow in the glycol sight glass at the pump add additional glycol.	inlet for bubbles. If excessive bubbles are prese	nt vent the	system of air or	
Check the current Cargo Temperature and Glycol Te cooling. Please note that since the tank is empty or h				ch.
Turn off System 2.				

System Switch Over Testing and General Shut Down:	Check if OK
At the conclusion of the Operation Testing of both System 1 and System 2, cycle the power to both systems and ensure that System 1 is turned on first and assumes the Primary Role.	
Once System 1 is in normal operation with System 2 in Standby Mode, turn the power to System 1 off.	
After approx. 3 minutes System 2 will begin operation as the Primary System. You will be able to tell it is the primary system since the temperature will display on the Touch Pad. Please note that since you are starting only System 2, an "A42" alarm will be shown on the display panel for System 2 as there will be no available communication to System 1 until that system is turned on.	
At this time leave System 2 running and turn the power to System 1 back on.	
After approx. 4 minutes turn the power to System 2 off.	
After approx. 3 minutes System 1 will begin operation as the Primary System. You will be able to tell it is the primary system since the temperature will display on the Touch Pad. Please note that since you are starting only System 1, an "A42" alarm will be shown on the display panel for System 1 as there will be no available communication to System 2 until that system is turned on.	
Turn off power to both units and disconnect power plug. Secure power cable and refasten any covers that have been removed.	
Check that the electrical box door gaskets are in proper order.	
Check that all cable glands are tight.	
If equipped with Data Logger, check for accurate temperature reading, printer operation, and supply of printer tape.	

NOTES: (Additional pages should be used for notes if required)	